# Manitoba

**Industry, Economic Development and Mines** Petroleum

360-1395 Ellice Avenue
Winnipeg MB R3G 3P2
CANADA

Phone: (204) 945-6575
Fax: (204) 945-0586

## WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT
(January 1/06 – March 27/06)

| **DRILLING ACTIVITY** | to Mar. 27/06 | To Mar. 29/05 | 2005 Total |
|---|---|---|---|
| Drilling Licences Issued | 78 | 61 | 384 |
| Licences Cancelled | 2 | 0 | 0 |
| Vertical Wells Drilled | 108 | 49 | 267 |
| Horizontal Wells Drilled | 17 | 0 | 18 |
| Wells Drilled - Total | 125 | 49 | 285 |
| Stratigraphic Test Holes Drilled | 0 | 0 | 0 |
| No. of Metres Drilled | 137 674 | 49 705 | 303 363 |
| Wells Re-entered | 1 | 0 | 0 |
| Wells Being Drilled | 0 | 0 | 1 |
| No. of Active Rigs | 0 | 0 | 7 |
| Wells Licenced but Not Spudded | 59 | 26 | 108 |
| Wells Completed as Potential Oil Wells | 120 | 46 | 274 |
| Wells Abandoned Dry | 6 | 3 | 11 |
| Wells Drilled but Not Completed | 0 | 0 | 0 |
| Other Completions | 0 | 0 | 0 |
| New Wells on Production | 62 | 2 | 219 |

| **GEOPHYSICAL ACTIVITY** | | | |
|---|---|---|---|
| Geophysical Programs Licenced | 0 | 7 | 20 |
| Licences Cancelled | 0 | 0 | 0 |
| Kilometers Licenced | 0 | 460 | 2 169 |
| Kilometers Run | 419 | 214 | 1 568 |

| **OIL PRICES (Average)** | 2006 $/m3 | 2006 ($/bbl) | 2005 $/m3 | 2005 ($/bbl) |
|---|---|---|---|---|
| Month of January | 398.62 | (63.34) | 322.90 | (51.31) |
| Month of February | 379.25 | (60.27) | 347.50 | (55.22) |

| **OIL PRODUCTION (M3)** | 2005 | 2004 |
|---|---|---|
| Month of September | 75 480.7 | 51 295.6 |
| Cumulative Thru September 30 | 540 805.8 | 464 290.9 |

# WEEKLY WELL ACTIVITY REPORT

## 27 March 2006

Lic. No. 5702

Tundra Sinclair 3-1-8-29 (WPM)
UWI: 100.03-01-008-29W1.00

Status: Completing (COMP)
Status Date: 02-Feb-2006

Lic. No. 5767

Tundra Sinclair 16-7-8-29 (WPM)
UWI: 100.16-07-008-29W1.00

Status: Completing (COMP)
Status Date: 01-Feb-2006

Lic. No. 5786

Tundra Sinclair Prov. 4-12-8-29 (WPM)
UWI: 100.04-12-008-29W1.00

Status: Completing (COMP)
Status Date: 22-Mar-2006

Lic. No. 5788

Tundra Sinclair Prov. 1-24-8-29 (WPM)
UWI: 100.01-24-008-29W1.00

Status: Completing (COMP)
Status Date: 16-Feb-2006

Lic. No. 5799

Tundra Daly Prov. HZNTL 15-20-10-28 (WPM)
UWI: 100.02-29-010-28W1.02 – Leg #2

Revision to Report of: 20-Mar-2006
Kick-Off Point @ **902** m

Finished Drilling: 21-Mar-2006
Total Depth: 1 623 m
Rig Released: 22-Mar-2006

UWI: 100.15-20-010-28W1.00 – Leg #1
UWI: 100.02-29-010-28W1.02 – Leg #2

Status: Completing (COMP)
Status Date: 26-Mar-2006

Lic. No. 5805

Tundra Sinclair Prov. 16-11-8-29 (WPM)
UWI: 100.16-11-008-29W1.00

Spud Date: 20-Mar-2006
K.B. Elevation: 507.91 m
Surface Casing: 177.8 mm @ 140.00 m with 8.2 t
Finished Drilling: 22-Mar-2006
Total Depth: 975 m
Production Casing: 114.3 mm @ 975.00 m with 5.6 t
Rig Released: 22-Mar-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 22-Mar-2006

Lic. No. 5840

Tundra Sinclair Prov. 12-36-7-29 (WPM)
UWI: 100.12-36-007-29W1.00

Status: Completing (COMP)
Status Date: 21-Mar-2006

## CERTIFICATES OF ABANDONMENT ISSUED

| Lic. No. | Well Name and Location | Date Issued |
|---|---|---|
| 3474 | Waskada Unit No. 14 6-32-1-25 (WPM) | 23-Mar-2006 |
| 5262 | Postell PDVL et al Lenore 3-1-11-25 (WPM) | 16-Mar-2006 |